S
625.708
H3 FE
Feb. 6
1984

PLEASE RETURN

Montana State Library
3 0864 1006 6602 6

FEB 15 1984

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA
DEPARTMENT OF HIGHWAYS

FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

FEBRUARY 6, 1984



DOMINION OF CANADA
BRITISH COLUMBIA
ALBERTA
SASKATCHEWAN
LIBERTY
HILL
TOOLE
GLACIER
LINCOLN
FLATHEAD
PONDERA
TETON
CHOUTEAU
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
RICHLAND
MCCONE
DAWSON
PRAIRIE
WIBAUX
FERGUS
PETROLEUM
GARFIELD
MINERAL
MISSOULA
LEWIS AND CLARK
CASCADE
JUDITH BASIN
WHEATLAND
GOLDEN VALLEY
MUSSELSHELL
ROSEBUD
TREASURE
CUSTER
FALLON
GRANITE
POWELL
RAVALLI
BROADWATER
JEFFERSON
DEER LODGE
SILVER BOW
BUTTE
GALLATIN
SWEET GRASS
STILL WATER
YELLOWSTONE
POWDER
CARTER
BEAVERHEAD
MADISON
PARK
BIG HORN
RIVER
CARBON
YELLOWSTONE NATIONAL PARK
NORTH DAKOTA
DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS Division Headquarters
Division Construction Section Boundary
MONTANA
PREPARED BY THE STATE OF MONTANA DEPARTMENT OF HIGHWAYS PLANNING AND RESEARCH BUREAU
COOPERATION WITH THE U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Thompson Falls - N.W. FR 6-1(8)29	PMS 16.0 Miles	Plans To Checker	83.5	89	Feb. 10 1984
Clearwater - Seeley F 24-1(12)32	Seeley Approaches & Widening	Final PIH.	2	50	Mar. 1 1984
Plains - West F 6-1(18)68	PMS 7.0 Miles	Plans To Checker	3	79	Sept. 1 1984
2 Miles E. of Tarkio - East IR 90-1(100)64	PMS 20.0 Miles	Final PIH	54	20	Sept. 1 1984
Perma Structs. & Appls. RS 382-1(1)1	G, GS, PMS, & STRUCTS 1.0 Miles	Final PIH.	157	63	June 1 1984
Polson - Northwest F 5-2(21)61	PMS 6.0 Miles	Plans To Checker	1	53	Oct. 1, 1984
East Shore Flathead Lake F 52-1(10	PMS 3.6 Miles	Plans To Checker	8	60	Oct 1 1984
Elna - Rollins F 5-2(5)77	G, GS, PMS, & STRUCT 5.4 Miles	Plans To Checker	78	89	Mar. 1, 1984
Dayton - Lake Mary Ronan RS 352-1(1)0	G, GS, PMS 1.2 Miles	Plans To Checker	~	89	Mar. 1, 1984
Flathead County Line - Somers F 5-2(7)61	G, GS, PMS 7.2 Miles	Final PIH.	45.5	44	July 1 1985
Mullan Road RS 263-1(4)1	G, GS, PMS & Struct 4.2 Miles	Final PIH	~	33	Nov. 1 1985
Ham Jam - Coryell's RS 269-1(5)0	PMS & Widening 6.1 Miles	Prelim PIH	~	0	Mar. 1 1987
Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Planning Report	~	20	July 1 1987
Creston - North & South F 52-2(3)39	G, GS PMS 15.6 Miles	Planning Report	~	0	Feb 1, 1989
Angela - East & West F 24-1(15)5	PMS 2.6 Miles	Prelim. PIH.	~	5	April 1, 1986

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

1

DISTRICT: Missoula
11 30

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Libby Southeast F 7-1(18)38	PMS & Widening 6.5 Miles	Prelim PIH	~	5	May 1 1987
Post Creek - Ranes F 5-2(25)38	PMS 8.4 Miles	Prelim PIH.	~	3	April 1, 1986
Kalispell Strip F 9-2(29)121	PMS 1.5 Miles	Planning Report	~	1	April 1, 1986
Clearwater Jct.-East ER 24-1(16)32	PMS & Widening 23.8 Miles	Prelim PIH	~	5	Jan. 1 1987
Seeley Lake - Inez Lake FR 83-1(8)18	PMS & Widening 8.3 Miles	Prelim PIH.	~	0	Nov. 1, 1987
E. of Pearson (Maggie Cr.) BRF 6-1(22)101	Struct. & Apprs.	Planning Report	~	0	May 1, 1987
Libby (Fisher River Br.) F 1-1(15)57	Struct. & Apprs.	Planning Report	~	0	Sept. 1, 1986
Sibl. of Whitefish (Twin Br.) BRS 424-1(1)17	Struct. & Apprs.	Planning Report	~	0	Aug. 1, 1986
Neal Phillipsburg (Boulder Cr.) BRF 19-2(5)49	Struct. & Apprs.	Planning Report	~	0	Sept. 1, 1985
Eureka North & South F 3-4(2)168	G, GS, PMS, & Structs. 12.6 Miles	Planning Report	~	0	Sept. 1, 1989
Big Fork South & West ER 52-1(3)18	PMS & Widening 16.9 Miles	Prelim PIH	~	0	Dec. 1, 1986
Elk Hill - Lion Springs F 1-1(17)65	G, GS, PMS 3.3 Miles	Final PIH	~	45	July 1, 1989
Meadow Creek - South S 508-1(2)12	G, GS, PMS & STRUCT. 5.5 Miles	Prelim PIH.	~	5	Oct. 1, 1989

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton-East & West
LENGTH: 15.5 Miles
COUNTY: Missoula & Granite
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,796,742.94
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan Dutton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 363-4420
ADDRESS: Hamilton

GENERAL: The preconstruction conference was held on January 11 1984. Crushing operations will be started in a few days.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Beavertail East
LENGTH: 7.6 Mls
COUNTY: Granite
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,422,689.22
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan Dutton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 363-4420
ADDRESS: Hamilton, Mt.

GENERAL: The preconstruction conference was held on January 16, 1984. Crushing operations will be started in a few days.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: IR 90-3(58)162
PROJ. NAME: Gold Creek-E.&W.
LENGTH: 10.0 Miles
COUNTY: Powell
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Unassigned
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: Bids were opened on January 26, 1984. We have received no information on the award of the contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: I90-1(95)22
PROJ. NAME: Drexel East & West
LENGTH: 6.2 Miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 97
% TIME USED: 80
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 4,621,015.26
CONTRACTOR: Northwest Const. Inc.
FROM (town): Kirkland, WA
AWARD DATE: 2-28-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: 11-9-83
PROJECT MANAGER: James Green
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 649-2460
ADDRESS: Star Rt. 472
St. Regis, MT

GENERAL: The project is shut down for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: I-IG 90-1(61)27U-8
PROJ. NAME: St. Regis East & West
LENGTH: 6.8
COUNTY: Mineral
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James Cyr
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 649-2460
ADDRESS: Star Rt. 472
St. Regis

GENERAL: Bids were opened on January 26, 1984. We have received no information on the award of the contract. The survey crew is staking the project for construction.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Msla

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: [illegible] 84

PROJECT NO.: [illegible]

PROJ. NAME: [illegible] Superior

LENGTH: 81 miles

COUNTY: Mineral

CONTRACT TIME: [illegible]

ORDER TO PROCEED DATE: [illegible]

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,299,746.44

CONTRACTOR: Peter Kiewit [illegible]

FROM (town): [illegible]

AWARD DATE: 9-21-82

DATE WORK STARTED: 11-2-82

PROBABLE COMPLETION DATE: 7-84

NO. DAYS WORKED PER WEEK: [illegible]

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT: [illegible]

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER:

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: [illegible]

ADDRESS: [illegible]

[illegible]

GENERAL: Shut down [illegible] winter

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: IR 90-1(82)394-2
PROJ. NAME: Exp. Joint Repair
LENGTH: NA
COUNTY: Mineral
CONTRACT TIME: 40 WD
ORDER TO PROCEED DATE: 5-1-82
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-29-83

CONTRACT AMOUNT: $ 277,469.00
CONTRACTOR: Peacemaker Ind. Inc.
FROM (town): Spokane, WA
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 12-14-83

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: The Final Estimate was submitted to Helena on January 13, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Msla

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-84

PROJECT NO.: IR90-1(98)43

CONTRACT AMOUNT: $ 3,601,551.00

PROJ. NAME: Superior East & West

CONTRACTOR: McIntyre Const.

LENGTH: [illegible] miles

FROM (town): Great Falls

COUNTY: Mineral

AWARD DATE: 8-5-83

CONTRACT TIME: 100 W.D.

DATE WORK STARTED: 9-6-83

ORDER TO PROCEED DATE: 8-30-83

PROBABLE COMPLETION DATE: 10-4-84

% COMPLETE: 10

NO. DAYS WORKED PER WEEK: [illegible]

% TIME USED: 13

NO. SHIFTS PER DAY: [illegible]

NO. MEN EMPLOYED: [illegible]

NO. HOURS PER SHIFT: [illegible]

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: [illegible]

TELEPHONE: 822-4310

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: Box 147

Superior [illegible]

GENERAL: [illegible] complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: AR CCSO-40001-0809
PROJ. NAME: Luminaires Replacement
LENGTH: N/A
COUNTY: See Below
CONTRACT TIME: 90 Days
ORDER TO PROCEED DATE: August 24, 1983
% COMPLETE: 49%
% TIME USED: -0-
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 121,091.80
CONTRACTOR: Livesay Traffic Maintenance Inc.
FROM (town): Great Falls
AWARD DATE: August 5, 1983
DATE WORK STARTED: January 5, 1984
PROBABLE COMPLETION DATE: April 1, 1984
NO. DAYS WORKED PER WEEK: 5 to 7
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Vern Jones
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039
Missoula, Mont 59807

GENERAL: The contractor started in Kalispell January 5, 1984 using a 3 man crew. The contractor completed the Kalispell and Browning areas January 14, 1984. The contractor started in Missoula January 24, 1984 and installed the majority of the luminaires but did not complete the area as he was having some problems with the heads. The contractor will start in the Butte area on February 2, 1984 with extra heads from Missoula. The remaining luminaires will be installed in Missoula in March after the replacement heads have been received.

Counties: Beaverhead, Flathead, Glacier, Granite, Jefferson, Lake, Lincoln, Mineral, Missoula, Powell, Ravalli & Silver Bow Counties.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

F 7-1 (6) 42, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project - 41
CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton South
CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.3 Miles
FROM (town): Sheridan, Wyoming

COUNTY: Ravalli
AWARD DATE: February 28, 1983

CONTRACT TIME: 120 working Days
DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 13, 1983
PROBABLE COMPLETION DATE: June 1984

% COMPLETE: 92
NO. DAYS WORKED PER WEEK:

% TIME USED: 94
NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 2 Standby
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Hamilton, Mont. 59840

GENERAL: The Contractor is shut down for the winter. 2 men are on Standby for maintenance purposes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-84

PROJECT NO.: M 8116(3)
PROJ. NAME: Mount Ave. Missoula
LENGTH: 3-Intersections
COUNTY: Missoula
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 642,067.10
CONTRACTOR: Long Constr. Co. Inc.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 8-24-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 549-9302
ADDRESS: P.O. Box 7039
Missoula, Montana

GENERAL: The preconstruction conference is set for, February 7, 1984. The contractor plans to start work as soon as weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: DF 8199(10)
PROJ. NAME: Dore Lane @ 39th
LENGTH: 0.1 Mile
COUNTY: Missoula
CONTRACT TIME: 40 WD
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100
% TIME USED: 75
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 12-12-83

CONTRACT AMOUNT: $ 94,901.14
CONTRACTOR: General Concrete, Inc.
FROM (town): Missoula
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-4-83
PROBABLE COMPLETION DATE: 12-12-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 12-13-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The Final Estimate was submitted to Helena on January 30, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Msla

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-84

PROJECT NO.: SMP 2499-83
CONTRACT AMOUNT: $ 273,060.00
PROJ. NAME: Maintainance Stockpile
CONTRACTOR: Schellinger Const. Co.
LENGTH: 0
FROM (town): Columbia Falls, MT
COUNTY: Lake, Lincoln & Flathead
AWARD DATE: 9-30-83
CONTRACT TIME: 83 W.D.
DATE WORK STARTED: 1-25-84
ORDER TO PROCEED DATE: 12-19-83
PROBABLE COMPLETION DATE: 5-84
% COMPLETE: 1
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Lg. Tahija
TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Box 147
Superior MT.

GENERAL: Just getting underway crushing 1/2" sanding material at the Elmo site.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Mila

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-84

PROJECT NO.: SMP 3299-83
PROJ. NAME: Maintenance Stockpile
LENGTH: 0
COUNTY: Sanders, Lake & Missoula
CONTRACT TIME: 90 w.d.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 189,575.00
CONTRACTOR: Schellinger Const. Co.
FROM (town): Columbia Falls, Mt.
AWARD DATE: 9-30-83
DATE WORK STARTED: ——
PROBABLE COMPLETION DATE: 5-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tabija
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 822-4510
ADDRESS: Box 147
Superior MT. 59872

GENERAL: Have not started on project yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: F 6-1(10)75
PROJ. NAME: PLAINS - SAFETY
LENGTH: 1.6 MILES
COUNTY: SANDERS
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 96
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1475284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONTANA
AWARD DATE: MARCH 31, 1983
DATE WORK STARTED: APRIL 18, 1983
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 1
WORKING ON NOTES AS TIME PERMITS.

TELEPHONE: 755-5917
ADDRESS: P.O. BOX 400
KALISPELL 59901

GENERAL: NO WORK ON PROJECT, SEAL & COVER WILL BE ACCOMPLISHED AFTER MAY 15, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

17

DISTRICT: M.DOA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 3 1984

PROJECT NO.: F-38-1(5)4
PROJ. NAME: COL FALLS E&W
LENGTH: 4.3 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 0
% TIME USED: 2
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,363,510.28
CONTRACTOR: TRI-STATE CONST CO
FROM (town): BELLEVUE, WA
AWARD DATE: 9-30-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE: JULY 85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 0

PROJECT MANAGER: G.P.ROT
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 892-3987
ADDRESS: COLUMBIA FALLS

GENERAL: NO WORK PERFORMED TO DATE. CRUSHING IS EXPECTED TO BEGIN FEB 1. AIR QUALITY PERMITS HAVE BEEN APPROVED. FENCING IS SCHEDULED TO BEGIN IN FEBRUARY, DEPENDING ON WEATHER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 48
% TIME USED: 48
NO. MEN EMPLOYED: 2 - 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1983
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: McIntyre Construction Co., worked as weather permitted the past period on forming and pouring the wingwall and adjoining cap of Bent No. 1 on the Whitefish River Bridge. Spent four days preparing the Stillwater River Bridge for placement of the deck, and the day set for the pour, the weather turned cold and delayed the placement until better weather returnd.

One week lost to cold weather.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
RAL. AREA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: F 1-1(18) TROY
DATE SURVEY AUTHORIZED: 12-21-83
PROJ. NAME: TROY - LIBBY
DATE WORK STARTED: 1-16-84
LENGTH: 3.0 MILES
ESTIMATED COMPLETION DATE: 2-2-84
DATE SUBMITTED TO DISTRICT: _____
PROJECT MANAGER: E. PEDALUE
TELEPHONE: 755-5717
NO. PERSONNEL ASSIGNED: 4
% COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 11

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: F 7-1 (5) 22
DATE SURVEY AUTHORIZED: 9-27-77
PROJ. NAME: Darby N & S
DATE WORK STARTED: 10-80
LENGTH: 17 Miles
ESTIMATED COMPLETION DATE: _____
DATE SUBMITTED TO DISTRICT: 1-31-84
PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420
NO. PERSONNEL ASSIGNED: 5
% COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA
KAL. AREA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: BRF 1-1(15)57 DATE SURVEY AUTHORIZED: 4-4-83

PROJ. NAME: FISHER RIVER BRIDGE DATE WORK STARTED: 6-15-83

LENGTH: 1.0 MILE ESTIMATED COMPLETION DATE: 2-20-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: E. PIEDALUE TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA
KAL. AREA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: F 52-1(2)0 DATE SURVEY AUTHORIZED: 12-6-83

PROJ. NAME: E. SHORE-FLATHEAD LAKE DATE WORK STARTED: 1-6-84

LENGTH: 1000 FT. ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 1-13-84

PROJECT MANAGER: E. PIEDALUE TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 1/1/84 ~ 1/31/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1)43 Jackson No.	PMS Overlay & Widening	PIH	96	87	10/84
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	PIH	56	20	1/85
F 50-2(14)55 Gallatin Canyon Rd.	PMS Overlay & Digouts	PIH	—	6	8/84
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	PIH	—	38	9/84
F 47-1(1)0 Anaconda - Warm Springs	PMS Overlay	PIH	—	57	8/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	PIH	108	24	10/84
IR 90-5(45)256 Cardwell - East	Overlay, Guardrail & Levelling	PIH	75.5	41	4/84
IR 90-6(45)307 Bozeman No. Side & E.	PMS Overlay & Guardrail	PIH	—	15	4/84
F 86-1(5)3 Bridger Canyon Rd.	Slide Correction & Reconstruction	PIH	—	50	9/85
F 55-3(3)12 Legion Av. - Whitehall	Drainage	PIH	0	0	—
M 5809(3) Mont. Ave. - Helena	Surfacing, Drains & Widening		40	25	—
F 12-1(1)0 W. Yellowstone - W.	PMS Overlay	PIH	—	—	12/85
FR 50-1(1)10 Grayling Cr. No.	PMS Overlay	PIH	—	—	1/86
FR 50-1(1)20 Speciman Cr. N. & S.	PMS Overlay	PIH	—	—	1/87
RS 540-1(3)0 East River Road		PIH	—	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 1/1/84 ~ 1/31/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
~~F 8-1(10)1 Garrison East~~	~~PMS Overlay~~				
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widen	PIH	8	0	9/86
F 69-1(2)10 Boulder - Whitehall	PMS Overlay & Widen	PIH	5	0	2/87
RS 231-1(1)3 Green Meadow Dr. - Helena	Grading, Gravel Surf., PMS Overlay & Structures	PIH	—	—	3/87
RS 283-1(1)0 Harrison - Pony	PMS Overlay	PIH	—	—	1/86
M 1805(2) Holmes Av.-Rowe Rd. - Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	3/87
M 1816(1)1 Elizabeth-Warren - Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	3/87

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Febuary I, 1984

PROJECT NO.: I15 - 3(42)150 U1

PROJ. NAME: Bernice - Basin

LENGTH: 0.07 miles

COUNTY: Jefferson

CONTRACT TIME: 120 working days

ORDER TO PROCEED DATE: Oct. 31, 1983

% COMPLETE: 27

% TIME USED: 9

NO. MEN EMPLOYED: 5

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90

CONTRACTOR: McIntyre Const. Co.

FROM (town): Great Falls, Montana

AWARD DATE: Sept. 30, 1983

DATE WORK STARTED: Oct. 20, 1983

PROBABLE COMPLETION DATE: July 31, 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225 - 3788

ADDRESS: P.O. Box 118
Basin, Mt. 59631

GENERAL: Progress during the last four weeks has been rather slow, due to weather and a small work force. All of the dirt work and channel change work is complete. The contractor is working on structures at station 1060 + 63, driving piling and placing crossbeam concrete. Percentage complete for the following items are: traffic control devices 38%; traffic control flagging 50%; mobilization 50%; contract bond 100%¢ remove misc. items 100%; excavation-unclassified 118%¢; temp. erosinn control 1%; riprap-class 2 random 69%; guard rail end anchor 100%; guard rail-steel 100%; boulder clusters 86%; boulder outcrops 100%; log deflys 100%; habitat structures 100%; bank logs 100%; concrete-A [illegible]; [illegible]; structure excavation [illegible]; [illegible]; reinforcing steel 2.5%; work brige 37.5%; survey controls 40%; C.O. #1 channel change revision 100%; C.O. #2 survey control increase 100% C.O. #2 unclassified excavation increase 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-84

IR 15-4(55)200

PROJECT NO.: IR 15-4(69)217 CONTRACT AMOUNT: $ 3,988,151

PROJ. NAME: HELENA NORTH-WOLF CRK. CNTR CONTRACTOR: HILDE CONST CO. INC.

LENGTH: 28.7 MILES FROM (town): GREAT FALLS, MT.

COUNTY: LEWIS & CLARK AWARD DATE: 5-31-83

CONTRACT TIME: 100 WORKING DAYS DATE WORK STARTED: 8-3-83

ORDER TO PROCEED DATE: 6-23-83 PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 43 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 69 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 19 NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. REATHER TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: HELENA, MT.

GENERAL: THE CONTRACTOR HAS MOVED HIS CRUSHING EQUIPMENT BACK TO GT. FALLS AND NO WORK IS IN PROGRESS AT THIS TIME.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/2/84

PROJECT NO.: F29-4(7)84
CONTRACT AMOUNT: $4,152,024.82
PROJ. NAME: Harrison Ave-Butte
CONTRACTOR: Jim Bilman Excavating, Inc.
LENGTH: 3.1 Miles
FROM (town): Butte, MT.
COUNTY: Silver Bow
AWARD DATE: 10/29/82
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: 1/31/83
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: _____
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: —
% TIME USED: 98
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: 1
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: 1/10/84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 1/10/84
EFFECTIVE OPENING DATE: 11/22/83
PROJECT MANAGER: J.W. Bettle
TELEPHONE: 494-3224 Ext. 29
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: Emergency Preemption & Intercommunt Systems were completed on 1/10/84, this completed all work on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 2, 1984

PROJECT NO.: IR 90-4(37)230
PROJ. NAME: Homestake Pass East & West
LENGTH: 9.7 Miles
COUNTY: Jefferson & Silver Bow
CONTRACT TIME: 90
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,591,397.20
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, Montana
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 782-1797
ADDRESS: 1940 "C" Street
Butte, Montana

GENERAL: Project let on Jan. 26, 1984, Project has not been awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/2/84

PROJECT NO.: IR 15-4(60)190 CONTRACT AMOUNT: $2,691,103.80
PROJ. NAME: Jefferson Co. Line N. CONTRACTOR: Empire Sand & Gravel Co., Inc.
LENGTH: 10.4 FROM (town): Billings, MT
COUNTY: Lewis & Clark Co. AWARD DATE: _____
CONTRACT TIME: 80 DATE WORK STARTED: _____
ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: 7/20/84
% COMPLETE: _____ NO. DAYS WORKED PER WEEK: _____
% TIME USED: _____ NO. SHIFTS PER DAY: _____
NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: J. W. Bettle TELEPHONE: 494-3224 Ext. 29
NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: Box 3068
Butte, MT 59701

GENERAL: A 4-Man Survey Crew began running line on 2/2/84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/84

PROJECT NO.: F 13-1(3)24
PROJ. NAME: Cameron-South
LENGTH: 11.5 Miles
COUNTY: Madison
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: -0-
% TIME USED: -0-
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,476,345.47
CONTRACTOR: Jim Gilman, Excavating
FROM (town): Butte
AWARD DATE: 11/30/83
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 682-4604
ADDRESS: Gen Delv.
CAMERON, MT. 59720

GENERAL: 4 Men Running line, establishing B.M's & Staking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-84

PROJECT NO.: F 89-1(4)0
I 15-1(27)58 U2 DILLON U.I. CONN.
PROJ. NAME: DILLON SOUTH (NO. SECT.)
LENGTH: 3.1 MI.
COUNTY: BEAVERHEAD
CONTRACT TIME: 250 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 83.6
% TIME USED: 93.4
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,999.79
CONTRACTOR: BEYERS GEN. CONSTRUCTORS
FROM (town): BUTTE, MT.
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-19-82
PROBABLE COMPLETION DATE: JUNE '84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JIM FLYNN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-5894
ADDRESS: BUTTE, MT.

GENERAL: PROJECT ON WINTER SHUTDOWN.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-84

PROJECT NO.: HES 50-2(13)87
PROJ. NAME: W. EDGE OF BOZEMAN
LENGTH: 0.0
COUNTY: GALLATIN
CONTRACT TIME: 45 W. DAYS
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 48
% TIME USED: 11
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: MIDLAND ELECTRIC CO.
FROM (town): BILLINGS, MT. 59104
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-8-83
PROBABLE COMPLETION DATE: 2-20-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: G. A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: Contractor still awaiting the arrival of luminaires and standards before completing the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: F-BRF 59-1(5)7
PROJ. NAME: Clyde Park South
LENGTH: 7.2
COUNTY: Park
CONTRACT TIME: 160 Days
ORDER TO PROCEED DATE: Aug. 2, 1983
% COMPLETE: 32 %
% TIME USED: 37 %
NO. MEN EMPLOYED: Variable
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 3,947,956.45
CONTRACTOR: Jim Gilman Exc.
FROM (town): Butte
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 15, 1983
PROBABLE COMPLETION DATE: September 1984
NO. DAYS WORKED PER WEEK: Varies
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Blessom
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 686-4610
ADDRESS: Box 8
Clyde Park, MT 59018

GENERAL: Most areas of construction are idled by winter shutdown. There has been some work done on bridge & detours when weather has permitted. Crushing operations resumed last week and are progressing normally.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 30, 1984

PROJECT NO.: FBRF 59-1(5)7
CONTRACT AMOUNT: $ SPLIT 02,03 & 04 418,469.95
PROJ. NAME: CLIFF PARK - SOUTH
CONTRACTOR: (348) MARTEL CONST. INC.
LENGTH: 7.2 MILES
FROM (town): BOZEMAN
COUNTY: PARK
AWARD DATE: JULY 11, 1983
CONTRACT TIME: 160 W.D
DATE WORK STARTED: AUG 31, 1983
ORDER TO PROCEED DATE: 8-2-83
PROBABLE COMPLETION DATE: JULY 1984
% COMPLETE: 30% STAGEHARS
NO. DAYS WORKED PER WEEK: 5
% TIME USED: SEE SPLIT 01
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: AVG 4
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: JERRY R. BRANUM
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. BOX 1110
BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD WAS BARE POOR MAINLY DUE TO SEVERE COLD WEATHER. WORK DURING THE PERIOD CONSISTED OF PLACING CLASS BD MOD. CONC. FOR THE LT. BARRIER CURB & STAGING UNDERSIDE OF DECK, BRIDGE OVER ROCK CREEK, STA. 254+78.00. PRESTRESSED BEAMS TYPE I WERE SET IN PLACE FOR STAGEHARS OVER KAY CREEK, STA. 64+215. CONSTRUCTION LAYOUT WITH A TWO MAN ENGINEERING CREW ENGAGED IS 40% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-84

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger-Griffin Drives
LENGTH: 0.4 Miles
COUNTY: GALLATIN
CONTRACT TIME: 110 W. Days
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 12
% TIME USED: 29
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Const.
FROM (town): Bozeman, Mt.
AWARD DATE: 8-26-83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 1—2
TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: No work performed this period by the prime or sub contractors.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/84

PROJECT NO.: IR 90-6(43)313
PROJ. NAME: Rocky Canyon Overlay
LENGTH: 5.3 Miles
COUNTY: Gallatin
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 8/3/83
% COMPLETE: 91
% TIME USED: 64
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,819,034.08
CONTRACTOR: McIntyre Const Co.
FROM (town): Great Falls
AWARD DATE: 7/11/83
DATE WORK STARTED: 7/18/83
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 682-4604
ADDRESS: Gen. Delv.
Cameron, Mt. 59720

GENERAL: No Work is being performed on This Project. All notes on Completed items have been Checked by The District Office

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-84

PROJECT NO.: IR 90-6(44)314
PROJ. NAME: BRIDGE EXPANSION JT'S
LENGTH: 0 MI.
COUNTY: GALLATIN & PARK
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 96,706.00
CONTRACTOR: MARTEL CONST. CO.
FROM (town): BOZEMAN, MT.
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: SITTON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-7562
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: PRE-CONSTRUCTION CONFERENCE HAS NOT BEEN HELD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-84

PROJECT NO.: RS 290-1(1)8
PROJ. NAME: 9mi. N. of Belgrade N.
LENGTH: 8.0 miles
COUNTY: GALLATIN
CONTRACT TIME: 20 W. DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,501.20
CONTRACTOR: LaSalle Construction
FROM (town): Havre, MT 59501
AWARD DATE: 11-7-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: G.A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: Preconstruction Conference held 1-27-84. Contractor expects to start work when weather permits, but By March 1st Latest. No work performed as of this date. Layout 100% complete. Post Lengths submitted to contractor for orderings.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: M1212 (3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME: Oct 1, 1984
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 12
% TIME USED: —
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,785,195.24
CONTRACTOR: Jim Gilman Excavating Inc.
FROM (town): Butte
AWARD DATE: Sept 29 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 5-6

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contractor Sub Excavating And placing Construction Fabric With Special Borrow for drainage And stabilization of the driving lanes Lt & Rt Sta. 2+00 to 36+00. Grading is 55% Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 30, 1984

PROJECT NO.: M1212(3)
PROJ. NAME: KAGY BOULEVARD
LENGTH: 1.2 MILE
COUNTY: GALLATIN
CONTRACT TIME: OCT 1, 1984
ORDER TO PROCEED DATE: —
% COMPLETE: 0 SPLIT 04
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 158,102.64 SPLIT 04
CONTRACTOR: (SUB) MARTEL CONST.
FROM (town): BOZEMAN
AWARD DATE: SEPT 30, 1983
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: JULY 1984
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: JERRY BRANLEY
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: BOX 1110
BOZEMAN MT.

GENERAL: TO DATE, NO WORK HAS BEEN PERFORMED BY SUB-CONTRACTOR, MARTEL CONST. INC.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 2, 1984

PROJECT NO.: RRS-4138
PROJ. NAME: Railroad Grade Xings
LENGTH:
COUNTY: Statewide
CONTRACT TIME: 100 Days
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 60
% TIME USED: 31
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 194,761.40
CONTRACTOR: Livesay Traffic Maintenance
FROM (town): Great Falls, MT
AWARD DATE: Aug 5, 1983
DATE WORK STARTED: Oct. 6, 1983
PROBABLE COMPLETION DATE: June 1, 1984
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Irvin C. Brock
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Contractor not working.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 2, 1984

PROJECT NO.: BR 9047(11) DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: Bridge over Silver Bow Cr. DATE WORK STARTED: 1/4/84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 2/29/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 21%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 2, 1984

PROJECT NO.: BR 9039(8) DATE SURVEY AUTHORIZED: Nov. 17, 1983

PROJ. NAME: Bridge over Clark Fork DATE WORK STARTED: Nov. 17, 1983

LENGTH: 0.25 Miles ESTIMATED COMPLETION DATE: 4/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Jan 84

PROJECT NO.: BR 9029 (7) DATE SURVEY AUTHORIZED: 9 Nov 83

PROJ. NAME: Big Hole River Bridges DATE WORK STARTED: 7 Dec 83

LENGTH: 2.0 Miles ESTIMATED COMPLETION DATE: Mar 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 62

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: BR-9016 DATE SURVEY AUTHORIZED: 12-2-83

PROJ. NAME: East Gallatin River Bridge - PENWELL DATE WORK STARTED: 12-6-83

LENGTH: 1.0 Miles ESTIMATED COMPLETION DATE: 1-15-84

DATE SUBMITTED TO DISTRICT: 1-19-84

PROJECT MANAGER: Ole Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 27 Jan 84

PROJECT NO.: BR 9001 (12) DATE SURVEY AUTHORIZED: 14 Dec 83

PROJ. NAME: Beaverhead River Bridge DATE WORK STARTED: 3 Jan 84

LENGTH: 1.0 Miles ESTIMATED COMPLETION DATE: Jan 84

DATE SUBMITTED TO DISTRICT: 27 Jan 84

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-84

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Springhill Road DATE WORK STARTED: 12-7-83

LENGTH: 6.4 miles ESTIMATED COMPLETION DATE: 4-3-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. SITTON TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 28

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 2, 1984

PROJECT NO.: IR 90-4(37)230 DATE SURVEY AUTHORIZED: 12/20/83

PROJ. NAME: Homestake Pass (Quarry) DATE WORK STARTED: 12/20/83

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 1/27/84

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-84

PROJECT NO.: F85-1(2)0 DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: Jack Rabbit Lane DATE WORK STARTED: 1-19-84

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: 1-30-84

PROJECT MANAGER: G. Sitton TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 3 to 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 2, 1984

PROJECT NO.: I 15-3 (42) 150 U3 Bernice - Basin

DATE SURVEY AUTHORIZED: _____

PROJ. NAME: _____

DATE WORK STARTED: July 25, 1984

LENGTH: 6.9 Mi.

ESTIMATED COMPLETION DATE: May 4 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: William G. Bork

TELEPHONE: 406-225-3962

NO. PERSONNEL ASSIGNED: 19

% COMPLETE: 30 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 2, 1984

PROJECT NO.: IR 15-2(40)124

DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: PCCP Rehabilation Study

DATE WORK STARTED: *

LENGTH: 7.7 Miles

ESTIMATED COMPLETION DATE: *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson

TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6

% COMPLETE: 0%

* Work has not started on this project yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/84

PROJECT NO.: BR 5034(1) DATE SURVEY AUTHORIZED: 12/20/83

PROJ. NAME: (BRIDGE OVER YELLOWSTONE RIVER 3 MI. SO. OF LIVINGSTON-PINE CR.) DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/84

PROJECT NO.: M 0299(4) DATE SURVEY AUTHORIZED: 12/7/78

PROJ. NAME: ANACONDA STS. DATE WORK STARTED: 1/30/84

LENGTH: UTILITY SURVEY ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: JACK ERICKSON TELEPHONE: —

NO. PERSONNEL ASSIGNED: — % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/84

PROJECT NO.: M 1212(4) DATE SURVEY AUTHORIZED: 5/10/82

PROJ. NAME: KAGY BLVD. (3RD. TO 19TH.) DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/84

PROJECT NO.: RF 8-1(4)34 DATE SURVEY AUTHORIZED: 8/24/83

PROJ. NAME: AVON - ELLISTON DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2(8) 71 Belt - East & West	Slope Flattening PMBS Overlay	Final Design	216	99	2-15-84
RF 60-2(3) 91 Great Falls - East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	184	42	4- 1-84
FR 24-3(3) 76 Rogers Pass E. (West Sect.)	Widen, Gravel Surf. PMBS	Field Review	0	5	7-15-84
F 1-4(1) 280 Shelby - East	Widen, Slope Flattening PMBS	Final P.I.H.	91	80	2-15-84
RS 348(18) 5 Mi. S. Fort Benton - S.	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	40	6-30-84
F 3-1(6) 8 Sun River Jct. - North	PMBS Overlay Minor Widening	Final P.I.H.	0	5	4-15-84
RS 432-2(1) 40 Rudyard-South	PMBS Overlay	Final P.I.H.	40	20	2-29-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-6-84

PROJECT NO.: IR 15-5(76)283

CONTRACT AMOUNT: $1,059,520.15

PROJ. NAME: Gt. Falls - Vaughn

CONTRACTOR: United Materials of GtFalls Inc.

LENGTH: 1.3 Miles

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: 2-28-83

CONTRACT TIME: 60+21 W.D.

DATE WORK STARTED: 3-31-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 11-9-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-10-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Project was submitted to the District Office on January 11, 1984, and will be forwarded to Helena on or before February 7, 1984. This is the ~~Final Report.~~

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

7/8

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: F 1-4(5) 271
PROJ. NAME: Shelby - West
LENGTH: 7.0 Miles
COUNTY: Toole
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 95
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 856,519.30
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: 5-31-83
DATE WORK STARTED: 7-13-83
PROBABLE COMPLETION DATE: 7-1-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 727-4350
ADDRESS: 104 - 18th Ave. N.E.
Great Falls, Mt.

GENERAL: No activity - Project on winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: HES 1-7(2) 393 Bridge End Treatment
PROJ. NAME: East of Havre
LENGTH: 0.08 Mile
COUNTY: Blaine
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 20,941.00
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Trefts
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821
ADDRESS: Havre, Mt.

GENERAL: No Preconstruction Conference has been scheduled to date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-6-84 ~~2/1/84~~

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W. (East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 + 1 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: June 15, 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL:

No Activity

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

5/

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 6, 1984

PROJECT NO.: F 24-3(5)100
PROJ. NAME: Rogers Pass-East Middle Section
LENGTH: 8.5 miles.
COUNTY: Lewis &nClark
CONTRACT TIME: 120 / 6 working Days.
ORDER TO PROCEED DATE: Oct. 18, 1982
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 18, 1982
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 562-3888
ADDRESS: Augusta, Montana

GENERAL: All major items are complete except for fencing, guardrail, and chip seal.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~2-25-84~~ 3-6-84

PROJECT NO.: STRUCTURE F BRF RTF 60-2(5)92 U2

PROJ. NAME: Warden Bridge

LENGTH: 0.203 Mi.

COUNTY: Cascade

CONTRACT TIME: 220 Working Days

ORDER TO PROCEED DATE: 4-18-83

% COMPLETE: 98

% TIME USED: 62

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,870,957.00 2,764,053.48

CONTRACTOR: Sletten Constr. Co.

FROM (town): Great Falls MT

AWARD DATE: 2-28-83

DATE WORK STARTED: 3-22-84

PROBABLE COMPLETION DATE: 4-15-84

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-14-83

PROJECT MANAGER: T.G. Tomich

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 727 4350

ADDRESS: Box 1359
Gt. Falls, MT

GENERAL: There was no work this past month due to inclement weather. The structure was open to traffic on 11-14-83 with items of drainage and punch list remaining. Contractor on winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

53

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF60-2(5)92 U-2

(APPROACHES) $893,096.00

CONTRACT AMOUNT: $2,764,053.48

PROJ. NAME: Warden Br. Approaches

CONTRACTOR: Sletten Const. Co.

LENGTH: 0.4 Miles

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220+4 W.D.

DATE WORK STARTED: March 30, 1983

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 4/15/84

% COMPLETE: 95

NO. DAYS WORKED PER WEEK:

% TIME USED: 63

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No activity this period. Work remaining includes construction of access road under the structure and work will resume when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

S-7

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~2-6-84~~ 2-3-84

PROJECT NO.: F BRF RTF 60-2(5) U3
PROJ. NAME: Warden Bridge Overlay
LENGTH: 0.4 Mi.
COUNTY: Cascade
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 550,827.00
CONTRACTOR: Sletten Constr. Co.
FROM (town): Great Falls,MT
AWARD DATE: 9-30-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7-30-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G.Tomich
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350
ADDRESS: Box 1359
Great Falls,MT

GENERAL: Work cannot begin until April 1st, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

55

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 2, 1984

PROJECT NO.: RS 240-1(12)11
PROJ. NAME: Chinook - Cleveland
LENGTH: 19.2 Miles
COUNTY: Blaine
CONTRACT TIME: 60 + 12 WD
ORDER TO PROCEED DATE: 9-18-83
% COMPLETE: 80%
% TIME USED: 83%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852,593.20
CONTRACTOR: Ballrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: May 18, 1983
PROBABLE COMPLETION DATE: June - 84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Trettz
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 265-~~6809~~ 6821
ADDRESS: PO BOX 592
Havre, Mt. 59501

GENERAL: No Activity this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

5A

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: RS-BRS 330-1(5)1
PROJ. NAME: Ulm Br. Appr.
LENGTH:
COUNTY:
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 99
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,861,841.20
CONTRACTOR: Sletten Const. Co.
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 4/15/84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727-4350
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No work during this period. Center-line striping remains to be completed, and work will resume when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

5

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-6-84

PROJECT NO.: RS-BRS 565-1(3)0

CONTRACT AMOUNT: $ $486,280.20(Structure) 920,779.66(Roadway)

PROJ. NAME: Simms-North

CONTRACTOR: McIntyre Const. Co.

LENGTH: 1.1 Miles

FROM (town): Great Falls

COUNTY: Cascade & Teton

AWARD DATE:

CONTRACT TIME: 150 + 3 W.D.

DATE WORK STARTED:

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-9-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Hammerbacker-Roadway
G. Brown - Structure

TELEPHONE:

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS:

GENERAL: Completed roadway portion was submitted to District Office on 12-9-83. Final was forwarded to Helena 1-30-84. This is the Final Report.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

58

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 6, 1984

PROJECT NO.: SMP 2599-83
PROJ. NAME: Maintenance Stodkpáles
LENGTH:
COUNTY: ~~Lewis & Clark, Pondera,~~ Cascade and Glacier
CONTRACT TIME: 82 working days.
ORDER TO PROCEED DATE: Dec. 19,1983
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 282,750.00
CONTRACTOR: Konitz Contracting Inc.
FROM (town): Lewistown, Montana
AWARD DATE: Nov. 30, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 562-3888
ADDRESS:

GENERAL: No preconstruction conference has been scheduled to date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984
Final Report

PROJECT NO.: BR 9007(12) DATE SURVEY AUTHORIZED: 11/1/83

PROJ. NAME: Bridge Over the Sun River DATE WORK STARTED: 11/22/83

LENGTH: _____ ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 1/27/84

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Gt Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 3, 1984

PROJECT NO.: M 5712(1) DATE SURVEY AUTHORIZED: 4-2-83

PROJ. NAME: 14th Ave - Havre DATE WORK STARTED: 7-12-83

LENGTH: _____ ESTIMATED COMPLETION DATE: March-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 15%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Great Falls South Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.85 Miles ESTIMATED COMPLETION DATE: 12-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46 - Correction

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 3, 1983

PROJECT NO.: RS 498-1(1)0 DATE SURVEY AUTHORIZED: 6-14-83

PROJ. NAME: Box Elder - West DATE WORK STARTED: 11-22-83

LENGTH: 4.4 Miles ESTIMATED COMPLETION DATE: Jan. 84

DATE SUBMITTED TO DISTRICT: 1-27-84

PROJECT MANAGER: Gordon Trefz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: RS 330-1(6)0 — DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South (North Section) — DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles — ESTIMATED COMPLETION DATE: * 3-15-84

*Pending outcome of Condemnation (Parcel 11)

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson — TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 4-6 — % COMPLETE: 30 (Establishing Center-line & R/W for Utility Relocation)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 3, 1984

PROJECT NO.: RS 236-2(1)65 — DATE SURVEY AUTHORIZED: 12-27-79

PROJ. NAME: Big Sandy - South — DATE WORK STARTED: 10-26-83

LENGTH: 11.8 — ESTIMATED COMPLETION DATE: March-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Trefz — TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 — % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: HES 60-2(14)92 DATE SURVEY AUTHORIZED: 7/12/83

PROJ. NAME: 10th Ave. South & 32nd St.-Great Falls DATE WORK STARTED: 7/27/83

LENGTH: 0.5 mile ESTIMATED COMPLETION DATE: 2/10/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 99

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Gt. Falls
Havre Div.

Final Report

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-6-84

PROJECT NO.: BRF 58-1(5)17 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: North Fork of Cut Bank Creek Bridge Replacement DATE WORK STARTED: 11-14-83

LENGTH: _____ ~~ESTIMATED~~ COMPLETION DATE: 12-16-83 submitted to Gt. Falls

DATE SUBMITTED TO DISTRICT: 12-16-83

PROJECT MANAGER: Glen Brown TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

Project Completed

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 6, 1984

PROJECT NO.: FR 24-3(3)76 DATE SURVEY AUTHORIZED: Mar. 2, 1983

PROJ. NAME: Rogers Pass-East West Section DATE WORK STARTED: July 21, 1983

LENGTH: 3.48 miles. ESTIMATED COMPLETION DATE: 1-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 3, 1984

PROJECT NO.: FR 10-3(4) 91 DATE SURVEY AUTHORIZED: 1-14-82

PROJ. NAME: Box Elder - Havre DATE WORK STARTED: 11-15-83

LENGTH: 13.5 Miles ESTIMATED COMPLETION DATE: Jan 84

DATE SUBMITTED TO DISTRICT: 1-23-84

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

M.P. 79.3 to M.P. 89.6

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Big Sandy - Box Elder DATE WORK STARTED: 1-27-84

LENGTH: 10.3 Miles ESTIMATED COMPLETION DATE: 2-24-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 10%

aA 3 man engineering crew engaged in making bridge survey on Big Sandy Creek.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

M.p. 55.0 to 62.6

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - North DATE WORK STARTED: 1-27-84

LENGTH: 7.5 Miles ESTIMATED COMPLETION DATE: May 1, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 5%

Work consisted of etaking original centerline.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: Mile 52.1 to 55.0 RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - North DATE WORK STARTED: 12-6-83

LENGTH: 2.8 Miles ESTIMATED COMPLETION DATE: 3-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 85%

Survey work consisted of establishing original centerline, running bench levels drainage surveys, topography of utilities, and making property ties.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: RF 10-2(3)51(Bridge) DATE SURVEY AUTHORIZED: 4-18-83

PROJ. NAME: Loma - North & South DATE WORK STARTED: 5-17-83

LENGTH: 0.68 Miles ESTIMATED COMPLETION DATE: 2-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 85% - No activity this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~2-15-84~~ 2-6-84

PROJECT NO.: F 3-1 (6) 8 DATE SURVEY AUTHORIZED: 1/26/83

PROJ. NAME: Sun River Jct. N. DATE WORK STARTED: 6/29/83

LENGTH: 10 miles ESTIMATED COMPLETION DATE: February 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 26

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 3, 1984

PROJECT NO.: F 1-6 (6)579 DATE SURVEY AUTHORIZED: May 6, 1983

PROJ. NAME: Havre Weigh Station DATE WORK STARTED: May 26, 1983

LENGTH: ~ ESTIMATED COMPLETION DATE: FEB. 84

DATE SUBMITTED TO DISTRICT: Dec. 8, 1983

PROJECT MANAGER: Gordon Trefts TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 99%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Gt. Falls
Havre Div.

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-6-84

PROJECT NO.: F-BRF 1-3(11)219 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Browning E & W DATE WORK STARTED: 12-6-83

LENGTH: 6.5 Mi. ESTIMATED COMPLETION DATE: 3-16-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Brown TELEPHONE: 454-2022

NO. PERSONNEL ASSIGNED: 4 to 6 % COMPLETE: 60

Ground Control traverse and levels completed on the West and East section (Field Portion)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: IR 15-5(78)278
4 Locations on I 15

PROJ. NAME: Near Great Falls

LENGTH: 0.6 mile

DATE SURVEY AUTHORIZED: 12/28/83

DATE WORK STARTED: 1/16/84

ESTIMATED COMPLETION DATE: 2/29/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 6, 1984

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2-1-78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10-8-80

LENGTH: 0.49 Miles ESTIMATED COMPLETION DATE: 6-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

69

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-1(1)3 SIDNEY - N.D. LINE	GR. GRAVEL, PMS STRUCTURE	PRE. P.I.H.	36	35%	3/1/85
RS 336-1(1)0 OLLIE RD - N. OF BAKER	GS	SUBMITTED TO HELENA	56	100%	COMPLETED
BRF 1-10(11)592 E OF W.P. (MSQ. CR.)	STR., APPS	P.I.H.	4	30%	3/1/85
BRF 47-3(6)73 S OF GLASGOW (MILK R.)	STR., APPS.	P.I.H.	~	0%	3/1/87
RS 201-2(2)33 PRESSERVILLE - FAIRVIEW	GS., PMS.	FINAL P.I.H.	56	40%	6/1/84
M 1499(1) LIN. AVE. E & S.E. - SIDNEY	PMS OVERLAY	FINAL P.I.H.	~	70%	8/1/85
F 47-3(7)59 FORT PECK - GLASGOW	PMS OVERLAY & WIDEN	SURVEY COMPLE.	~	0%	7/1/87
FZS-1(6)0 CIRCLE - NORTH	PMS OVERLAY & WIDEN	PRE. P.I.H.	88	25%	8/1/86
F 7-1(8)46 FALLON CO. LINE - E & W.	PMS OVERLAY	P.I.H.	~	0%	7/1/85
F 18-1(2)1 MILES CITY - N.W.	PMS OVERLAY	P.I.H.	~	0%	9/1/85
F 62-2(7)37 SIDNEY - NORTH	G., GS., PMS.	P.I.H.	~	0%	5/1/88

240

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/84

PROJECT NO.: RRS 22-1 (1) 14

CONTRACT AMOUNT: $ 410,607

PROJ. NAME: 2 1/2 MILES East of Flaxville

CONTRACTOR: Riverside

LENGTH: 0.83 MILES

FROM (town): Paradise

COUNTY: Daniels

AWARD DATE: August 5, 1983

CONTRACT TIME: 80 WD

DATE WORK STARTED: SEPT. 8, 1983

ORDER TO PROCEED DATE: 8-26-83

PROBABLE COMPLETION DATE: May 1984

% COMPLETE: 11

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 63

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: NONE

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin by D. Wolf

TELEPHONE: 787-5701

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. BOX 556
Culbertson 59218

GENERAL: ALL Contractor personnel moved off the Project on November 22, 1983. Items and Percent Complete to date are: Fencing 100%; Grading 2%; Topsoil 27%; Drainage 41%; The Project as-a-whole is 11% Complete with 63% of the Contract Time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/84

PROJECT NO.: F LT-RRS-39-1(7)33
PROJ. NAME: Galstrip - Fairview Kremlin Creek Section
LENGTH: 6.4 mi
COUNTY: Roosevelt
CONTRACT TIME: 200 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-12-83

CONTRACT AMOUNT: $6,479,096.93
CONTRACTOR: Hilde Const. Co. Inc
FROM (town): Great Falls, Mont
AWARD DATE: 11-30-81
DATE WORK STARTED: 12-8-81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-25-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mont 59301

GENERAL: Project final was submitted to District office in Glendive on January 25, 1984. This will be the final construction progress report from this office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/84

PROJECT NO.: F 2-1(7)34
PROJ. NAME: Locate East
LENGTH: 11.8 mi
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 92
% TIME USED: 80
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,232,740.81
CONTRACTOR: Portable Pavers-Prince Inc (J.V.)
FROM (town): Miles City, Mont
AWARD DATE: 7/11/83
DATE WORK STARTED: 8/5/83
PROBABLE COMPLETION DATE: 6-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mont 59301

GENERAL: All work was suspended for the season on 12/16/83. Items and percent complete are as follows: Digouts 100%, Plant mix Paving 97%, Rest area renovation 60%, and Guard rail renovation 35%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: F 31-1(4) 25
PROJ. NAME: GLASGOW - OPHEIM
LENGTH: 6.8 MILES
COUNTY: VALLEY
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 08-02-83
% COMPLETE: 88
% TIME USED: 70
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 793,961.00
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS
AWARD DATE: JULY 11, 1983
DATE WORK STARTED: 09-01-83
PROBABLE COMPLETION DATE: 06-30-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 746-3431
ADDRESS: NASHUA, MONT. 59248

GENERAL: NO WORK ON THE PROJECT DURING THE PAST PERIOD. THE PROJECT IS ON A WINTER SHUT DOWN.
ALL ITEMS ARE 100% COMPLETE WITH THE EXCEPTION OF SEAL AND COVER MATERIAL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: RS-BRS 438-1 (3)21
PROJ. NAME: NASHUA - NORTH
LENGTH: 4.0 MILES
COUNTY: VALLEY
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 60
% TIME USED: 51
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: CLARK Brothers Contractors
FROM (town): Victor, Mont.
AWARD DATE: August 26, 1983
DATE WORK STARTED: Sept. 14, 1983
PROBABLE COMPLETION DATE: 07-31-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Durocher
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 746-3431
ADDRESS: NASHUA, Mont. 59248

GENERAL: No Work on The Project During The Past Period. The Project is on A Winter Shut Down.

Items And Percent Complete Are: Grading 99%, Drainage 100%, 1½" Base 89%, Concrete 100%, Riprap 100% & Fencing 90%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: RS 0005(66) TRAFFIC CONTROL DEVICES
PROJ. NAME: Secondary Routes
LENGTH: 59.1
COUNTY: DAWSON
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: April 16, 84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 19,951.40
CONTRACTOR: LaSalle Construction
FROM (town): Havre, Montana 59501
AWARD DATE: 11-7-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Glendive, Montana

GENERAL: Work will be started in Spring of 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: F RTF 22-2 (3) 40 U 1 & 2
PROJ. NAME: Plentywood-South
LENGTH: 4.7
COUNTY: Sheridan
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 80
% TIME USED: 80
NO. MEN EMPLOYED: None
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,468,570
CONTRACTOR: Hilde
FROM (town): Great Falls
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 19, 1983
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson 59218

GENERAL: No work on project this past period. Items and percent complete remain at; Grading, drainage, and gravel surfacing 100%; Fencing 90%; Plant Mix Surfacing 23%. Unit one portion of the project is 79% complete. Unit two is 90% complete, the project as-a-whole is 80% complete, with 80% of the contract time elapsed. A 3 man engineering crew is working up and checking final quantities. The final is 20% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

>>

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: BRF 23-2(6)87 & RS-BRS 544-1(3)34

CONTRACT AMOUNT: $503,254.70

PROJ. NAME: S.E. of Broadus (E.F. Little Powder R.) and Boyes South

CONTRACTOR: Riverside Construction, Inc.

LENGTH: 1.9 Miles

FROM (town): Paradise, Montana

COUNTY: Powder River & Carter

AWARD DATE: May 31, 1983

CONTRACT TIME: 60 W.D.

DATE WORK STARTED: July 5, 1983

ORDER TO PROCEED DATE: 6-21-83

PROBABLE COMPLETION DATE: -

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: -

% TIME USED: 132

NO. SHIFTS PER DAY: -

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: -

ACTUAL COMPLETION DATE: 11-4-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-15-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strohmayer

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: All items were completed in accordance with the plans, specifications and special provisions November 4, 1983. The final estimate was submitted to the district office January 27, 1984. This will be the final report on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: FH 51-1(1)10 & RS 484-1(2)0

PROJ. NAME: Fort Howe North & Ashland ~ Otter Creek

LENGTH: 19.8 Miles

COUNTY: Powder River

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,198,246.15

CONTRACTOR: Portable Pavers, Inc.

FROM (town): Miles City, Montana

AWARD DATE: November 7, 1983

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK;

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strohmayer

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Highways Miles City, Mt. 59301

GENERAL: No work has been performed during the past period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: I99-9(34)148 Structures Only

PROJ. NAME: Shirley-West

LENGTH: 5.7 Miles

COUNTY: Custer

CONTRACT TIME: 260 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 54

(120-260) % TIME USED: 48

NO. MEN EMPLOYED: 9

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 4,278,362. Structures Only

CONTRACTOR: Cap Corbett Co.

FROM (town): Billings, Montana

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-13-83 (Structures)

PROBABLE COMPLETION DATE: 7-15-84

NO. DAYS WORKED PER WEEK: 5 Shifts (Last Period)

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Walter Dore TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: 33 Cir Street
Miles City, Montana

GENERAL: Sub Contractor resumed work, January 23, 1984. Set 21 100' prestressed Beams Type 4 for Span 1, E.B. and Spans 2, E.B. & W.B., Bridge Over Dixon Creek at Sta. 1149+80. Sub Contractor suspended work on January 18, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/84

PROJECT NO.: I 94-4(34)148
PROJ. NAME: SHIRLEY WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 42
% TIME USED: 48
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $10,499,672.50
CONTRACTOR: BEVERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3/31/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 11/15/84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 4
TELEPHONE: 232-1693
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: ALL WORK WAS SUSPENDED FOR THE SEASON 12/2/83. ITEMS AND PERCENT COMPLETE REMAIN AS FOLLOWS: GRADING 76%, DRAINAGE 81%, FENCING 74%, SEEDING 8%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31-1984

PROJECT NO.: RS 258-1(3) 0
PROJ. NAME: Reserve-East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 90
% TIME USED: 67
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-1983
DATE WORK STARTED: 8-17-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Kovakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: There was no progress this past period. Items remaining to be completed are seal, cover and striping.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: Garland/Abeth & South
LENGTH: 10.0 MILES
COUNTY: CUSTER
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 68
% TIME USED: 95
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 718,268.80
CONTRACTOR: Sanns & Sons Const. Co., Inc.
FROM (town): Anaconda, Montana
AWARD DATE: May 31, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE: April 20, 1984
NO. DAYS WORKED PER WEEK: -
NO. SHIFTS PER DAY: -
NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dennis J. Strothmeyer
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work was suspended for the season on October 13, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: RS-447-1(7)12

PROJ. NAME: Rosebud-South

LENGTH: 3.9 Miles

COUNTY: Rosebud

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane Strohmayer

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: A five man survey crew has been running centerline on 3.9 miles or 100% complete, R/W line has been run on 3.9 miles or 100% complete and staking on 0.5 miles or 13% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31-1984

PROJECT NO.: SMP 4399-83
PROJ. NAME: Marot Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley & Phillips
CONTRACT TIME: 68 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: November 30-1983
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: A pre-construction meeting was held in the Glendive district office on January 24-1984.

Contractor has applied for air quality permits and reclamation plans.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

M-5006(3)

PROJECT NO.: M-RPS-5007(1)
CONTRACT AMOUNT: $1,087,274.00

PROJ. NAME: BN R/R UNDERPASS
CONTRACTOR: Cop Constr. Co.

LENGTH: 0.5
FROM (town): Billings, Montana

COUNTY: Dawson
AWARD DATE: 9-29-82

CONTRACT TIME: 186 W.D.
DATE WORK STARTED: 1-24-83

ORDER TO PROCEED DATE: 10-18-82
PROBABLE COMPLETION DATE: 4-30-84

% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 1

% TIME USED: 79
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 1
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken Quale
TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Dept. of Highways
Glendive, Montana 59330

GENERAL: Work consisted of welding sole plates to the embedded plates of prestressed beams.

Work remaining consists of the lighting work by change order, which will be done in the spring of 1984.

Two engineers assigned part time on checking notes and final records for the final estimate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: IR 94-6(33)191 IR 94-6(36)203

PROJ. NAME: DAWSON CO. LINE - EAST GLENDIVE - WEST

LENGTH: 20± miles

COUNTY: DAWSON

CONTRACT TIME: ~

ORDER TO PROCEED DATE: ~

% COMPLETE: ~

% TIME USED: ~

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ NOT LET

CONTRACTOR: ~

FROM (town): ~

AWARD DATE: ~

DATE WORK STARTED: ~

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: H. KELLY

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: D

ADDRESS: Glendive

GENERAL: Construction engineering was authorized on 1-27-84. Work has not been started.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: BR 9042 (7) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: DEEP CREEK RICHLAND CO. DATE WORK STARTED: ~

LENGTH: 0.2 MILES ESTIMATED COMPLETION DATE: 2/29/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: B. KELLY TELEPHONE: 765-2877

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 50%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: BR 9055 (1) DATE SURVEY AUTHORIZED: 1/25/84

PROJ. NAME: BEAVER CR. WIBAUX CO. DATE WORK STARTED: ~

LENGTH: 0.2 MILES ESTIMATED COMPLETION DATE: 3/30/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

RF

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: BR 9006 (3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CREEK DATE WORK STARTED: ~
CARTER CO.

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: 4/27/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: F 42-3 (7) 59 DATE SURVEY AUTHORIZED: 1/25/84

PROJ. NAME: FORT PECK - GLASGOW DATE WORK STARTED: ~

LENGTH: 15.8 MILES ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: D. DOUCHER TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: BR 9046 (5) DATE SURVEY AUTHORIZED: 12/6/83

PROJ. NAME: BIG MUDDY CR. SS MILES WEST PLENTYWOOD DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 5/18/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: BR 9043 (8) DATE SURVEY AUTHORIZED: 11/23/83

PROJ. NAME: EAST FORK SHOTGUN CREEK - ROOSEVELT CO. DATE WORK STARTED: ~

LENGTH: 0.2 MILES ESTIMATED COMPLETION DATE: 4/30/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLEDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: BR 9040 (5) DATE SURVEY AUTHORIZED: 11/18/83

PROJ. NAME: COAL CREEK DATE WORK STARTED: 12/15/83

LENGTH: 14 MI. SO. OF TERRY ~~ESTIMATED~~ COMPLETION DATE: 1/20/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: HOWARD KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 2-3 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 31-1984

PROJECT NO.: BR 9028 (7) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Redwater River Bridge - McCone DATE WORK STARTED: _____

LENGTH: — ESTIMATED COMPLETION DATE: 3-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 31-1984

PROJECT NO.: BR 9010(7) DATE SURVEY AUTHORIZED: 10-20-83

PROJ. NAME: Eagle Creek - S.E. of Flaxville DATE WORK STARTED: 12-16-83

LENGTH: 0.3 miles ESTIMATED COMPLETION DATE: 2-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: NovaKovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: BR 9017 (6) DATE SURVEY AUTHORIZED: 10/27/83

PROJ. NAME: NORTH FORK PHILLIPS CREEK DATE WORK STARTED: ~

LENGTH: 0.2 MILES ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: BR 9006 (4) DATE SURVEY AUTHORIZED: 12/9/83

PROJ. NAME: TONGUE RIVER CUSTER CO. DATE WORK STARTED: ~

LENGTH: 0.3 MILE ESTIMATED COMPLETION DATE: 4/30/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: M 1407 (1) DATE SURVEY AUTHORIZED: 9/19/83

PROJ. NAME: NINTH AVE. N.E. - SIDNEY DATE WORK STARTED: ~

LENGTH: 0.44 ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: RS 261-2(1)34 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: SOUTH OF SHAONEE CREEK - NORTH DATE WORK STARTED: ~

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: 3/30/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: RS 201-2(2)33 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: PRESSERVILLE - FAIRVIEW DATE WORK STARTED: ~~1/16/84~~

LENGTH: 6.1 MILES ~~ESTIMATED~~ COMPLETION DATE: 1/20/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 3 TO 4 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31 1984

PROJECT NO.: IR 94-6(34) 210 DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: GLENDIVE E & W DATE WORK STARTED: _____

LENGTH: 8.0 MILES ~~ESTIMATED~~ COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: FAS-1(1).2 DATE SURVEY AUTHORIZED: 8/21/81

PROJ. NAME: SIDNEY - N.D. LINE DATE WORK STARTED: 9/2/81

LENGTH: 5.2 MILES ESTIMATED COMPLETION DATE: MARCH 1984

DATE SUBMITTED TO DISTRICT: 2/1/84

PROJECT MANAGER: B KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 95 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: BRF 42-3(6) 73 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: FORT PECK - GLASGOW MILK RIVER BRIDGE DATE WORK STARTED: JAN. 3, 1984

LENGTH: 1.0 MILES ESTIMATED COMPLETION DATE: 3-1-84

DATE SUBMITTED TO DISTRICT: 2-1-84

PROJECT MANAGER: D. DUROCHER TELEPHONE: 746-3431

NO. PERSONNEL ASSIGNED: 3 TO 6 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: RS 254-1(4)20 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bloom Field No & So. - Dawson Co. DATE WORK STARTED: 1-11-84

LENGTH: 5.75 ESTIMATED COMPLETION DATE: 2-6-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: H. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 1-5 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Jan 31 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 14 3( ) 108 Shawmut West	Widen & Overlay	P.I.H	0	50	7-84
RS 302-1(1) 0 Mott Limrock East	Reconstruction	Public Hearing	0	1	12-85
RS 308-1(6) 9 Belfry - West	Widen & Overlay	P.I.H.	136	10	12-84
R 381-1(1) 0 Goulding Creek	Grade Gravel & Pt. Mix Surf.	Final	32	86	3-84
RS 426-2(1) Hanover Road	Grade & Gravel	Public Hearing	16	32	6-84
M 6901(1) 1st Ave Laurel	Over lay & Curb work	P.I.H.	36	41	7-84
F 16-1(17) 12 Billings- North	Reconstruction	Pre P.I.H	120	5	12-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NO.: IR 90-8 (96) 413
PROJ. NAME: Park City East & West
LENGTH: 14.0 miles
COUNTY: Stillwater
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 85%
% TIME USED: 46%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,072,864.45
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings, Montana
AWARD DATE: August 29, 1983
DATE WORK STARTED: September 17, 1983
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: No work has been done on the project since the last reporting period. No engineering time has been charged to the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NO.: IR 90-8 (94) 437 U-1
PROJ. NAME: Mossmain-Lockwood
LENGTH: 3.6 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: May 24, 1982
% COMPLETE: 98%
% TIME USED: 97%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,256,338.75
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 29, 1982
DATE WORK STARTED: July 19, 1982
PROBABLE COMPLETION DATE: 4-17-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: Contract completion is pending on the repainting of the striping on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NO.: IR 90-8 (94) 437 U-2
PROJ. NAME: Mossmain-27th Street
LENGTH: 12.2 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 100%
% TIME USED: 97%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 1-6-84

CONTRACT AMOUNT: $2,368,810.63
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings, Montana
AWARD DATE: September 24, 1982
DATE WORK STARTED: November 29, 1982
PROBABLE COMPLETION DATE: 1-6-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 1-6-84

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: Curing period for the epoxy paint was terminated on January 6, 1984. The project was inspected and certified complete by the District Construction Supervisor on January 6, 1984. The final estimate and supporting data was turned in to the District Office on January 30, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NO.: IR 90-9 (61) 486 U-1
PROJ. NAME: Hardin West
LENGTH: 6.2 miles
COUNTY: Big Horn
CONTRACT TIME: 30 working days
ORDER TO PROCEED DATE: 10-1-83
% COMPLETE: 80%
% TIME USED: 8%
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,750.00
CONTRACTOR: Asphalt Sealers of Montana
FROM (town): Roundup, Montana
AWARD DATE: July 11, 1983
DATE WORK STARTED: November 9, 1983
PROBABLE COMPLETION DATE: 2-17-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: The contractor has worked four days since the last reporting period, placing the crack sealant on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NO.: IR 90-9 (61) 486 U-2
PROJ. NAME: Hardin West
LENGTH: 6.2 miles
COUNTY: Big Horn
CONTRACT TIME: 70 working days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,421,691.64
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings, Montana
AWARD DATE: November 7, 1983
DATE WORK STARTED: November 3, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: No work has been done on the project since the last reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-84

PROJECT NO.: IO 90-9(34)531 UZ
PROJ. NAME: LODGE GRASS - SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 0 %
% TIME USED: 0 %
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 14,729,277.59
CONTRACTOR: BEYERS GENERAL CONST, INC.
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —

PROJECT MANAGER: D.C KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 639-2429
ADDRESS: P.O. BOX 642.
LODGE GRASS, MONTANA

GENERAL: THE PRECONSTRUCTION CONFERENCE WAS HELD ON NOV. 18, 1983. DUE TO HEAVY SNOW AND COLD WEATHER NO CONSTRUCTION WORK HAS BEEN STARTED ON THE PROJECT. THE TWO SURVEY CREWS ASSIGNED TO THE PROJECT WERE UNABLE TO ACCOMPLISH ANY FIELD WORK DUE TO HEAVY SNOW PREVENTING THEM FROM GETTING INTO THE PROJECT. THE SURVEY CREWS WORKED IN THE OFFICE 8 DAYS CHECKING FIELD NOTES. ALL THE PERSONNEL WERE TRANSFERRED BACK TO THE BILLINGS OFFICE TO WORK ON PRELIMINARY SURVEYS AND ATTEND THE VARIOUS CONST SCHOOLS. ONE MAN HAS BEEN WORKING IN THE OFFICE ON THE CULVERT NOTES AND GENERAL OFFICE WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

1 of 2

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: I-ID 90-9 (36) 531 U-1
I-ID 90-9 (38) 549 U-1
F-74-1 (2) 0 U-1

PROJ. NAME: Fencing Lodge Grass to Wyoming Line

LENGTH: 24.1 Miles

COUNTY: Big Horn

CONTRACT TIME: See Contract

ORDER TO PROCEED DATE: 7-5-83

% COMPLETE: 91

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 486,990.61

CONTRACTOR: Crow Tribe of Montana

FROM (town): Crow Agency, Montana

AWARD DATE: July 5, 1983

DATE WORK STARTED: July 26, 1983

PROBABLE COMPLETION DATE: 5-1-85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL:

No work was done on the project during the reporting period. No more work will be done on the project until the Roadway Grading work has progressed sufficiently to allow completion of all of the remaining contract items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1984

PROJECT NO.: I-ID 90-9 (62) 543
F-74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wylo Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: August 26, 1983

CONTRACT TIME: 220 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE: August 29, 1983

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 11

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: No work has been done on the project.

A 5 person engineering crew is assigned to construction staking and field office work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

105

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~January 31, 1984~~ January 31, 1984

PROJECT NO.: I-ID 90-9 (38) 549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 19
% TIME USED: 20
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great Falls, Montana
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 6, 1983
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL:

No work was done on the project during the reporting period. The project is in a winter shutdown.

Grading items are 30% complete. Drainage items are 52% complete Structure items are 17% complete.

A 12 person engineering crew is assigned to construction layout and field office work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

108

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-84

PROJECT NO.: IR 94-2(23)50
PROJ. NAME: HYSHAM HILLS
LENGTH: 11.9 MILES
COUNTY: YELLOWSTONE & TREASURE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 2,187,516.67
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —

PROJECT MANAGER: DAVID P. SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: THE CONTRACTOR HAS STARTED TO MOVE HIS CRUSHING EQUIPMENT ONTO THE PROJECT. HE PLANS TO START CRUSHING THE PLANT MIX MATERIAL ABOUT FEBRUARY 15, 1984.
CONSTRUCTION LAYOUT IS IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1984

PROJECT NO.: FLH 28-2 (12) 48
CONTRACT AMOUNT: $ 214,910.00
PROJ. NAME: GUARD RAIL REPAIR
CONTRACTOR: LEWIS CONSTRUCTION COMPANY
LENGTH: 40 MILES
FROM (town): GREAT FALLS, MONTANA
COUNTY: CARBON
AWARD DATE: SEPTEMBER 30, 1983
CONTRACT TIME: 30 WORKING DAYS
DATE WORK STARTED: OCTOBER 17, 1983
ORDER TO PROCEED DATE: OCT. 24, 1983
~~PROBABLE~~ COMPLETION DATE: NOVEMBER 3, 1983
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: N/A
% TIME USED: 37
NO. SHIFTS PER DAY: N/A
NO. MEN EMPLOYED: N/A
NO. HOURS PER SHIFT: N/A
ACTUAL COMPLETION DATE: NOVEMBER 3, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: NOVEMBER 4, 1983
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: 2 MAN DAYS WERE USED TO COMPLETE THE FINAL ESTIMATE. THE FINAL & ALL SUPPORTING DATA WERE SUBMITTED TO THE DISTRICT OFFICE JANUARY 3, 1984.

Final Est. has been Submitted to Helena.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 31, 1984

PROJECT NO.: FR 28-2 (4) 70 UNIT I
PROJ. NAME: RED LODGE-BOYD RED LODGE-ROBERTS Sect
CONTRACT AMOUNT: $ 1,782,258.66
CONTRACTOR: PETER KIEWIT SONS' CO.
LENGTH: 12.1 MILES
FROM (town): SHERIDAN, WYOMING
COUNTY: CARBON
AWARD DATE: AUGUST 24, 1982
CONTRACT TIME: 120 WORKING DAYS
DATE WORK STARTED: SEPTEMBER 22, 1982
ORDER TO PROCEED DATE: SEPT. 14, 1982
~~PROBABLE~~ COMPLETION DATE: OCTOBER 19, 1983
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: N/A
% TIME USED: 98
NO. SHIFTS PER DAY: N/A
NO. MEN EMPLOYED: N/A
NO. HOURS PER SHIFT: N/A
ACTUAL COMPLETION DATE: OCTOBER 19, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: OCTOBER 20, 1983
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONT.

GENERAL: 30 MAN DAYS WERE USED THIS REPORTING PERIOD FOR CHECKING QUANTITIES & DIARIES, AND PREPARING THE FINAL ESTIMATE. ALL WORK SHOULD BE COMPLETED AND THE FINAL SUBMITTED TO THE DISTRICT OFFICE BY FEBRUARY 17, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

MSC 16-1 (15)5 FOR THE PERIOD ENDING: JAN 31, 1984
MSC 28-2 (8) 91

PROJECT NO.: MSC 48-1(5)13
CONTRACT AMOUNT: $ 326,735.00
PROJ. NAME: SEAL & COVER
CONTRACTOR: SALVESON CONSTRUCTION CO.
LENGTH: 7.1, 10.1, & 5.2 MILES
FROM (town): HARDIN, MONTANA
COUNTY: YELLOWSTONE, CARBON, & BIG HORN
AWARD DATE: MAY 9, 1983
CONTRACT TIME: COMPLETION BY SEPT 1, 1983
DATE WORK STARTED: JUNE 9, 1983
ORDER TO PROCEED DATE: JUNE 1, 1983
~~PROBABLE~~ COMPLETION DATE: AUGUST 31, 1983
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: N/A
% TIME USED: 100
NO. SHIFTS PER DAY: N/A
NO. MEN EMPLOYED: N/A
NO. HOURS PER SHIFT: N/A
ACTUAL COMPLETION DATE: AUGUST 31, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: SEPT. 9, 1983
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: 2 MAN DAYS WERE USED TO COMPLETE THE FINAL ESTIMATE. THE FINAL & ALL SUPPORTING DATA WERE SUBMITTED TO THE DISTRICT OFFICE JANUARY 4, 1984.

Final Est. has been Submitted to Helena.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN 31, 1984

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS -
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY INC.
FROM (town): BILLINGS, MONT.
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: N/A
PROBABLE COMPLETION DATE: OCT. 15, 1984
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A
TELEPHONE: 248-3827
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE CONTRACTOR HAS NOT BEGUN WORK ON THE PROJECT. 9 MAN DAYS WERE USED TO CHECK QUANTITIES, ELEVATIONS, & GRADES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NO.: M 1018 (6)
CONTRACT AMOUNT: $ 42,992.00
PROJ. NAME: 4th Ave N & 31st St.
CONTRACTOR: Midland Electric Company
LENGTH: at intersection
FROM (town): Billings, Montana
COUNTY: Yellowstone
AWARD DATE: May 9, 1983
CONTRACT TIME: Calendar Date
DATE WORK STARTED: November 7, 1983
ORDER TO PROCEED DATE: May 9, 1983
PROBABLE COMPLETION DATE:
% COMPLETE: 27%
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Billings, Montana

GENERAL: Since the last reporting period, the contractor has placed concrete for the five pole bases on the project. No other work has been done.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-84

PROJECT NO.: CT 314-1(6)33
CONTRACT AMOUNT: $3,395,736.80
PROJ. NAME: BUSBY - KIRBY
CONTRACTOR: SLETTEN CONST. CO
LENGTH: 12.4 MILES
FROM (town): GREAT FALLS, MT.
COUNTY: BIG HORN
AWARD DATE: 6-22-83
CONTRACT TIME: 100 + 5 = 105 W.D (CONT. EXT.)
DATE WORK STARTED: 7-29-83
ORDER TO PROCEED DATE: 7-13-83
PROBABLE COMPLETION DATE: 7-15-84
% COMPLETE: 82
NO. DAYS WORKED PER WEEK: —
% TIME USED: 71
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. OTTMAN
TELEPHONE: 592-3628
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: DEPT. OF HIGHWAYS
BUSBY, MONT.

GENERAL: THE CONTRACTOR DIDN'T WORK DURING THIS PERIOD.

ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS 82%, REMOVAL ITEMS 97%, EXC. ITEMS 98%, CULVERT ITEMS 83%, SURFACING ITEMS 75%, CATTLEGUARDS 100%, FENCING ITEMS 66%, AND STRUCTURE ITEMS 98%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-84

PROJECT NO.: SMP 4499-83
PROJ. NAME: STATE MAINTENANCE STOCKPILE
LENGTH: ~
COUNTY: ROSEBUD, POWDER RIVER, YELLOWSTONE, & CARBON
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 0
% TIME USED: 1 W.D.
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 279,730.00
CONTRACTOR: EDKART CONSTRUCTION
FROM (town): MILES CITY
AWARD DATE: 11-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: DAVID P SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 245-4802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: A PRECONSTRUCTION CONFERENCE WAS HELD IN THE BILLINGS DISTRICT OFFICE ON JANUARY 17, 1984. THE CONTRACTOR WOULD LIKE TO BEGIN CRUSHING BY MID-FEBRUARY IF WEATHER PERMITS, AND RECEIVES APPROVED RECLAMATION PLANS THAT HAVE BEEN SUBMITTED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NO.: IR 90-7 (53) 377 DATE SURVEY AUTHORIZED: August 2, 1983

PROJ. NAME: Grey Cliff E. & W. DATE WORK STARTED: December 15, 1983

LENGTH: 7.04 miles ESTIMATED COMPLETION DATE: December, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 25%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NO.: BR 9052 (4) DATE SURVEY AUTHORIZED: December 16, 1983

PROJ. NAME: Froze to Death Creek DATE WORK STARTED: January 3, 1984

LENGTH: _____ ESTIMATED COMPLETION DATE: 3-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 1, 1984

PROJECT NO.: IR 90-8 (83) 385 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Reed Point East DATE WORK STARTED: 12-5-83

LENGTH: 11.2 miles ESTIMATED COMPLETION DATE: 3-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 50%

Project reopened for additional information requested by headquarters.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 31, 1984

PROJECT NO.: DP314-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BUSBY - SOUTH DATE WORK STARTED: 3-2-83

LENGTH: 14.4 MILES ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: 2-1-84

PROJECT MANAGER: OTTMAN TELEPHONE: 592-3628

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-84

PROJECT NO.: IR 90-8(98)456 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: PINE HILLS S.E. DATE WORK STARTED: 1-10-84

LENGTH: 6.0 MILES ESTIMATED COMPLETION DATE: 3-1-84

DATE SUBMITTED TO DISTRICT: 8-2-83

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 9 % COMPLETE: 30 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-84

PROJECT NO.: F 53-1(6)6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS-BROADVIEW DATE WORK STARTED: 1-10-84

LENGTH: 28.4 ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 8 % COMPLETE: 1 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 1, 1984

PROJECT NO.: IR-90-9(63)500 DATE SURVEY AUTHORIZED: 8-3-83

PROJ. NAME: Dunmore Int. N&S. DATE WORK STARTED: 1-3-84

LENGTH: 5.62 MILE ESTIMATED COMPLETION DATE: 1-31-84

DATE SUBMITTED TO DISTRICT: 1-27-84

PROJECT MANAGER: Schaak TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 10 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-84

PROJECT NO.: F 53-2(2)40 DATE SURVEY AUTHORIZED: 10-12-83

PROJ. NAME: LAVINA SOUTH DATE WORK STARTED: 1-10-84

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 3-1-84

DATE SUBMITTED TO DISTRICT: 10-12-83

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 8 % COMPLETE: 33.0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

1 of 2

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN 31, 1984

PROJECT NO.: BR-9002 (6) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: LITTLE BIGHORN RIVER AT WYOLA DATE WORK STARTED: 1-3-84

LENGTH: 0.00 ESTIMATED COMPLETION DATE: 3-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: SCHAAK TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 65

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 31, 1984

PROJECT NO.: HES 4141 (11) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: VARIOUS INTERSECTIONS DATE WORK STARTED: JANUARY 3, 1984

LENGTH: ± 0.4 MILES ESTIMATED COMPLETION DATE: FEBRUARY 3, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.M LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
December 15, 1983

December 15, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark, Broadwater & Powell Co.	.123	X081, X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FLH 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	25%	43% 08/30/84	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	0%		Swan & Sons, Inc. $231,891.50
OM-AD 18(9)	Fergus & Wheatland Co.	22.982	Gravel, Surfacing (E000)	0%	19% 05/15/84	Konitz Contracting, Inc. $356,732.00